


Last Mile Construction	Overall Status	
Construction Status		
39 Sites –Connected or Network Ready		
7 Sites –Splicing and testing phase.		
2 Sites – Awaiting Construction after Design- Courts/Police (October 27, 2014) and Detention Center (November)		
2 Delayed / On Hold – Fairlington CC & McKinley ES		
50 Total Sites		

- Seven sites awaiting completion of Public Safety Radio Ring
 - AED (CACI), Arlington Traditional School, Ashlawn ES, Ed Center, Fire Station 2, Glebe ES and Washington Lee HW
- Ed Center fiber to be re-terminated and tested; will allow APS to connect 12 network ready sites