

Status of ConnectArlington for Public, Education and Government Purposes

June 17, 2014

Originally Proposed for Stage I:

18 Schools sites

32 County sites

Total: 50

Schools:

12 Schools Connected (on loopback, 1 added in last month)

4 School sites by August 31 (Education Center & Washington Lee, Glebe & Arlington Traditional, delays with Verizon handhole, dependency on PSRR circuits.)

2 School sites delayed (Ashlawn & McKinley)

Total: 18 (not including 1 School site cancelled, Wilson Building)

County :

27 Sites live on ConnectArlington (4 added in last month)

2 Sites (AED/CACI & Fire Station 2) **by August 31**

2 Sites to be connected by Sept.30 (Courts Police and Detention Center – reason for delay is due to the fact that these sites were originally slated as last mile sites but had to be redesigned as PSRR sites. KHA is completing the required updates to change these sites to PSRR sites)

1 Site delayed (Fairlington)

182 Traffic signals by 7/31

13 Public Safety Ports

Reasons for delay:

VDOT permitting delays

VDOT regulations not permitting the use of steel plates between the months of Nov-April to cover up test pitting

Weather (snow)

Public Safety Radio Ring Construction delays

ITS Phase III (Construction went out to Bid July 15, Target Award date NLT Sep 30)

New Projected Dates for Completion:

Stage 1

APS: Sept. 1 (per our part. This does not include integration - dependent on APS collaboration)

County: Nov. 1