

# ConnectArlington Construction Status

May 21, 2015

# Fiber Construction Status

Stage	Site	Contractor	Construction Start		Major Construction Completion	
			Planned	Actual	Planned	Actual
1	McKinley ES	SMC				
1	Fairlington Community Center	JONES				
1	Courts/Police	N2N	9-Feb		6-Mar	4-Mar
1	Detention Center	N2N	9-Feb		6-Mar	4-Mar
1.5	JB Fort Myer HH (AFS)	JONES	25-Feb	25-Feb	13-Mar	12-Mar
1.5	2020 - Homeless Services Center	N2N	18-May		19-Jun	11-May
1.5	Sequoia INSIDE PLANT	JONES	16-Mar	18-Mar	10-Apr	10-Apr

## Status - APS

- ▶ Ed Center, Thurgood Marshall and Trades NOC connection completed on April 14
  - ▶ **APS expected to cutover Thurgood Marshall by the end of this month**
- ▶ Washington Lee expected to be connected by August 2015

## Status - ITS Phase 3

- ▶ Anticipated Timeline
  - ▶ Expected construction begins May 2015
  - ▶ ITS Phase 3 availability expected in November 2016
  - ▶ Last mile Stage 2 (39 APS sites County sites) expected to complete in August 2017